BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

Sl No	Description	Details
1	Name of the Work	Construction of Strishakthi Bhavan at Abbigere in ward no.12 Shettyhalli, Shettyhalli Sub Division
2	Estimated cost and Technical Sanction No and Date	Rs.100.00 Lakhs CE/DZ/TS/140/2018-19 Dt: 02.02.2019
3	Amount of Tender	Rs.8526127.00
4	Job Code No	012-20-000008
5	Name & Address of the contractor	M/s Shankarappa M #32, Nisarga Road, Muneshwara Nagara, Sunkadakatte, Bengaluru 560091
6	Agreement No & Date	EE/DD/AGR/579/2019-20 Date:16.03.2020
7	No & Date Under which the work order has been issued	EE/DD/WO/579/2019-20 Date: 16.03.2020
8	Time limit Originally fixed for completion of time	270 Days
9	Date of application of contractor requesting for extension	20/12/21
10	Date of receipt of application in Sub Division	22/12/21
11	Weather time extended	Nil
12	Due date of Starting the work	17-03-2020
13	Due date of Completion of the work	11-12-2020
14	Actual Date of Completion of the work	11-12-2020
15	Progress achieved during first extension	Nil
16	Time extension period applied for	20-06-2022
17	No of Days	
18	Time Extension Recommended	Time Extension may be granted with a fine of Rs 10/day for period of 442 days

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

E.E. (D.D.)

4/03/2022